

**CITY OF CHEROKEE VILLAGE, ARKANSAS**

**City Council Minutes**

**October 6, 2000**

This special meeting was called to order at 9:00 AM Friday, October 6, 2000 by Mayor Marjorie Rogers. The meeting was held at City Hall.

**ROLL CALL:**

Answer Roll Call: Chuck Bartlett, Marty Betz, Tom Paul, Louisa Relyea and Ray Torbit.  
Also Present: Susan Maynard, City Clerk/Treasurer and Mark Johnson, City Attorney  
Absent: Dan Dennis, Roger Radebaugh and Jay Torbit

Mayor Rogers introduced the Road Committee: Ray Maynard, Director, Ray Torbit, Dick Gammee and Tom Henkels. Mr. Maynard reported his findings on road construction costs to do an asphalt overlay of approximately 4.1 miles of Pottawattamie Dr. One bid for the road repair was non-conforming and one was from a Missouri contractor who was not licensed in Arkansas. Therefore, we will act as our own general contractor to complete this job. The soft spots will be dug out and filled with rock. A "wedge" coat, or leveling course, will be overlaid with two inches of asphalt. S.I.D. will provide the road safety signs. Mr. Johnson reviewed the contracts. Harry Shackelford will provide a backhoe at \$45.00 per hour and two or more dump trucks at \$30.00 per hour. He will also provide a flagger. Arkansas Quality Stone Co. will provide the SB-2 rock fill at \$ 4.25 per ton, plus hauling by Gills Hauling. Mr. Maynard estimated the total cost of the repair project to be \$28 - 30,000.00. Mr. Claude Martin, City of Jonesboro Engineer, will inspect the work for \$50.00 per hour. Delta Asphalt of Arkansas, Inc. was apparent low bidder for the two-inch asphalt overlay work with a bid of \$ 241,810.00 for 6,000 tons. The wedge coat (not included in the original bid) cost of approximately \$30,000 will be a separate item. This wedge coat will be used in lieu of individual patching of subgrade failures, which reduces the material costs substantially. Mr. Betz motioned to allow the Road Committee to accept the contracts as set forth. Mr. Torbit seconded. Discussion. With a roll call vote of five ayes, 0 nays motion carried. Mayor Rogers said she had called Mr. Radebaugh, Mr. Dennis and Mr. Jay Torbit, and each approved of the Road Committee's findings.

Ray Torbit is making up a letter to be given to each resident along Pottawattamie Dr. prior to the project's beginning. Delta can start the project the third week of October, completing it within approximately three days. We anticipate being done by November 1. The utility companies have already marked the road. The finished road will be striped yellow down the center and white on the road shoulders. We may need "soft shoulder" signs, etc. The City and S.I.D. in conjunction may set up load limits. Mrs. Rogers will call the Municipal League to see if they have ordinances, etc.

**ADJOURNMENT:**

Motioned to adjourn was made by Mr. Torbit and seconded by Mr. Paul. With a voice vote of five ayes, 0 nays motion carried.

**Meeting adjourned at 9:35 AM.**

DATE: October 16, 2000

APPROVED: Marjorie Rogers  
Marjorie Rogers, Mayor

ATTEST: Susan E. Maynard  
Susan E. Maynard, Clerk/Treasurer